

April 26, 2024, Construction update!

North Section of Hwy H/3rd Avenue:

The new water and sewer mains have been installed for the residents along the first 400 feet of the project. The water line was pressurized yesterday, and we anticipate receiving the two required safe water samples early next week. Once these samples are received, the temporary water will be removed, and customers will be connected to the new main. Garbage collection will continue in the same manner as last week; our crews will relocate your containers, as necessary. American Asphalt has been shaping the area and plans to pave next week. This section of the project is nearing completion!

Birch Street:

Construction has progressed this week, and the sewer main installation is scheduled for Monday. Garbage collection on Birch Street can proceed as usual; our crews will relocate your containers, as necessary.

Thomas Hill Road and the South Section of Hwy H/3rd Ave: Please note that the Village garage sales are scheduled for May 16th, 17th, and 18th, 2024. The tentative schedule for Thomas Hill Road indicates that this project will commence on May 20th, while the South Section of Hwy H/3rd Ave is set to begin on May 13th and conclude on May 23rd, 2024. However, please be aware that schedule changes may occur.

Anyone wishing to inquire about driveway construction by the same vendors that are being used with the Village's projects, the contacts are:

- Asphalt - American Asphalt – 715-693-5200 ***Please not the new number to the Office!***
- Concrete - Switlick and Sons – 715-551-1527 Adam Switlick

Please remember that Village regulations on driveway width have increased to a maximum of 30' at the opening. A driveway permit is required for all updated driveways; there is no cost for the permit if you are in the project area.

The grass clipping and brush area site has returned to normal operation, and entry can be gained from East Limit's Road.