

June 7, 2024, Construction update!

Birch Street:

Weather permitting, American Asphalt will lay the final layer of asphalt during the week of June 24th.

Thomas Hill Road

S.D. Ellenbecker has started the concrete work. During this time, it is encouraged, if possible, for you to utilize the side streets for parking to reduce some congestion on Thomas Hill Road. It is advised to allow the concrete to cure for one week after placement. Garbage collection on Thomas Hill Road will continue as usual, and our crews will move your containers as needed. Weather permitting, American Asphalt will lay the first layer of asphalt during the week of June 24th.

Wisconsin Avenue/George Wagner Drive

The installation of the water main is in progress. Garbage collection on Wisconsin Avenue and George Wagner Drive will proceed as usual, and our crews will move your containers as necessary. Residents with mailboxes along the route should continue to pick up their mail from the Post Office.