

## **April 18, 2024, Construction update!**

**North Section of Hwy H/3rd Avenue:** Two safe water samples were received, and the temporary water is now in place for the residents along the first 400 feet of the project. They expect to begin open excavation and water and sewer main replacement today and initially anticipated completion within approximately three workdays. Garbage collection can be handled in the same manner as last week; the crews will relocate your containers as necessary.

**Birch Street:** Construction has progressed this week and will continue. The Village Board approved the addition of asphalt replacement for one block of 1st Avenue between Birch Street and Elm Street as part of this project. Garbage collection on Birch Street can proceed as usual, and traffic can utilize the existing gravel until barricades indicate otherwise.

**Thomas Hill Road and the South Section of Hwy H/3rd Ave:** Please note that the Village garage sales are scheduled for May 16th, 17th, and 18th, 2024. The tentative schedule for Thomas Hill Road indicates that this project will commence on May 28th and conclude on June 28th, while the South Section of Hwy H/3rd Ave is set to begin on May 13th and conclude on May 23rd, 2024. However, please be aware that changes may occur in this schedule.

Anyone wishing to inquire about driveway construction by the same vendors that are being used with the Village's projects, the contacts are:

- Asphalt - American Asphalt – 715-693-5200 ***Please not the new number to the Office!***
- Concrete - Switlick and Sons – 715-551-1527 Adam Switlick

Please remember that Village regulations on driveway width have increased to a maximum of 30' at the opening. A driveway permit is required for all updated driveways; there is no cost for the permit if you are in the project area.

The grass clipping and brush area site has returned to normal operation, and entry can be gained from East Limit's Road.