



Change Order No. 1

Date of Issuance: October 23, 2023
Owner: Village of Edgar
Contractor: Earth, Inc.
Engineer: Cooper Engineering Co, Inc.
Project: Thomas Hill Lift Station Replacement

Effective Date: February 2, 2023
Owner's Contract No.: -
Contractor's Project No.: -
Engineer's Project No.: 20540057
Contract Name: Thomas Hill Lift Station Replacement

The Contract is modified as follows upon execution of this Change Order: **Extend the contract time due to delays for material deliveries.**

Attachments: See attached email from Skyler deBoer

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES <i>[note changes in Milestones if applicable]</i>
Original Contract Price: <u>\$ 282,000.00</u>	Original Contract Times: September 30, 2023 Substantial Completion: <u>November 30, 2023</u> Ready for Final Payment: _____ days or dates
[Increase] [Decrease] from previously approved Change Orders No. 0 to No. 1: <u>\$ 0.00</u>	[Increase] [Decrease] from previously approved Change Orders No. 0 to No. 1: Substantial Completion: <u>0</u> Ready for Final Payment: <u>0</u> days
Contract Price prior to this Change Order: <u>\$ 282,000.00</u>	Contract Times prior to this Change Order: Substantial Completion: <u>September 30, 2023</u> Ready for Final Payment: <u>November 30, 2023</u> days or dates
[Increase] [Decrease] of this Change Order: <u>\$ 0.00</u>	[Increase] [Decrease] of this Change Order: Substantial Completion: <u>243 days</u> Ready for Final Payment: <u>272 days</u> days or dates
Contract Price incorporating this Change Order: <u>\$ 282,000.00</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>May 30, 2024</u> Ready for Final Payment: <u>June 28, 2024</u> days or dates

RECOMMENDED:
By: *Sandy Thomas*
Engineer (if required)
Title: ENGINEER
Date: 10/18/23

ACCEPTED:
By: *Lucy Lech*
Owner (Authorized
Title: Village President
Date: 10/23/2023

ACCEPTED:
By: *Dan DeBoer*
Contractor (Authorized
Title: President
Date: 11-24-23

Approved by Funding Agency (if applicable)

By: STEPHEN OPATIK Digitally signed by STEPHEN OPATIK Date: 2023.12.06 14:53:18 -06'00'
Title: _____ Date: _____

Gary Strand

20540057

From: skyler.earth@tds.net
Sent: Monday, October 16, 2023 5:00 PM
To: Gary Strand
Cc: dan.earth@tds.net
Subject: Thomas Hill Lift Station - Update

Gary,

We've been working with our suppliers on this project to understand lead times and wanted to provide an update.

We have been working with Crane since late June to obtain a control panel that meets the project specifications. However, this has been unsuccessful. After talking with Energenecs, who we have worked with in the past, they are confident they can provide a control panel that meets spec and are in the process of preparing shop drawings and submittals. I will send these to you when available. If these are approved shortly, Energenecs estimates a lead time of 16-18 weeks, which puts panel delivery around March 1. We apologize for any inconvenience but are committed to working with you to guarantee success on this project.

Due to the material supply setbacks, we plan to start this project in February/March 2024. The other materials for this project are on schedule to be delivered before then.

Thanks,
Skyler and Dan

Skyler de Boer

EARTH, INC.

Phone: 715-652-2522
Fax: 715-652-3493
Equal Opportunity Employer

This communication is intended for the use of the recipient to which it is addressed and may contain confidential, personal and/or privileged information. If you are not the intended recipient please do not read, save, forward, or copy this email. If this email has been received by you in error please advise the sender by reply and delete this email and any copies or links to this email completely and immediately. Thank you.